

Title: Work schedule for construction of Zaranj Transit Center
Location: Zaranj City, Nimruz Province, Afghanistan
Project Code # : AFFM1803



No	Work description and activities	Duration (weeks)	Month1				Month2				Month3				Month4				Month5				Month6				Month7				Month8				Month9						
			W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4			
2-2-9	Installign PVC Doors and windows with installation, accessories and Aluminum Fly Screens.	2																																							
2-2-10	Wall Tiles M400 (25x40cm) and ceramin tile (25x25) for Dining room and Toilets and bath rooms	2																																							
2-2-11	Electrical work including installing conduite for lamps, receptacle	2																																							
2-2-12	Water supply and sanitaion piping for the toilets	2																																							
2.3 Second Floor																																									
2-3-1	Conducting RCC M-210(21N/mm2) for columns, stairs, beam and Roof slab	5																																							
2-3-2	100 mm and 200 mm Brick masonry category A, shear strength more than 70kg/cm2 for interio and exterior walls	4																																							
2-3-3	Insulation Polystyrene D20 of 5cm thick in the exterior walls	2																																							
2-3-4	25mm thick of plastering (cement and sand 1:5) with control joints to outside and inside wall surfaces	2																																							
2-3-5	15mm thick of gypsum on ceiling of roof slab	2																																							
2-3-6	Installign PVC Doors and windows with installation, accessories and Aluminum Fly Screens.	2																																							
2-3-7	Wall Tiles M400 (25x40cm) and ceramin tile (25x25) for Dining room and Toilets and bath rooms	1																																							
2-3-8	Electrical work including installing conduite for lamps, receptacle	1																																							
2-3-9	Roof working including the brick masonry and plastering for parapet wall, installing thermal Insulation, Filling, sloping, PCC and water inslation	5																																							
2-3-10	Water supply and sanitaion piping for the toilets	1																																							
3. Miscellaneous Work																																									
3-1	Supply and installign Down Spouts (GI sheet 24 gage 10X15 cm)	1																																							
3-2	Marbe stone working for staires	2																																							
3-3	Installing hand rails for stairs	1																																							
3-4	wiring and installing all electrical surface mounted equipments lamps, receptacles, witches and panel boards	2																																							
3-5	Installing glass for windows	1																																							
3-6	installing all doors and windows accessories	2																																							
3-7	Installing all piping surface mounted tools, faucets, hose bib, tap, sinks, mirror, paper holders, tolwe holder, flush tank	2																																							
3-8	Painting interior and exterior walls	4																																							
3-9	Water supply and Electrical system testing and commissionign	2																																							
3-10	Cleaning instside the rooms, doors and windows	1																																							
Septic Tank																																									
1.1 Earth Work																																									
1-1-1	Excavation of septic tank including removal of excavated material and depositing on site.	3																																							
1-1-2	Filling around and top of septic tank slab excavated soil including compaction.	2																																							
1.2 RCC Work																																									

